



Community Newsletter

Construction update
April/May 2023

Consort Place

Consort Place community newsletter

Our newsletters keep
the community up to date
with construction at
Consort Place

CGI of the North Pole pub upon completion

Completed façade installation at roof level

In April, the façade installation on the West Tower was completed, along with the site's switchover to permanent power. In May, we plan to finish the balcony works for the West Tower while continuing with apartment fit outs on the East Tower.

Local people to help build Consort Place

We are working with Tower Hamlets Council to help provide jobs and apprenticeships to local people.

Would you like to help build Consort Place?

Please express an interest at: consortplaceconstruction@secnewgate.co.uk

Keeping in touch

We produce monthly newsletters updating the local community on progress at Consort Place.

We can also text and email you our latest news – please contact us to register.

07778 665906 | consortplaceconstruction@secnewgate.co.uk | www.consortplaceconstruction.com



Recent photo showing façade
installation to both towers



Our construction update

April construction update | West Tower

- Completion of façade installation at roof level
- Ongoing apartment fit-outs
- M+E roof plant continued
- School hoist installed
- School lift works and façade works continued
- Permanent power on site

East Tower and Hotel Tower

- Continued concrete pouring for East Tower core and frame
- Hotel frame and façade works continued
- Façade installation continued
- Apartment fit-out continued
- Crane increased in height

Our plan for May | West Tower

- Expected completion of balcony works
- Ongoing apartment fit-out
- Continued M+E roof planting
- Continued works on the school lift and façade

East Tower and Hotel Tower

- Continued pouring of concrete for East Tower core and frame
- Ongoing works to the hotel frame and façade installation
- Apartment fit-out will continue
- Crane will increase in height

Our working hours

Our standard working hours are:

Monday to Friday 8am-6pm and Saturday 8am-1pm

We apologise for any inconvenience caused and thank residents for their patience.

Consort Place: Who's Who?




Keeping in touch

We produce monthly newsletters updating the local community on progress at Consort Place.

We can also text and email you our latest news – please contact us to register.

07778 665906 | consortplaceconstruction@secnewgate.co.uk | www.consortplaceconstruction.com



Recent ground-level photo from Marsh Wall showing construction progress on the East Tower

